

29475

11/16/76

365 Bonito Street
New Bedford

Statia Adamowicz

E.s. W. Rodney Fr. Blvd: N x Bonito St.

Please install $3/4$ " copper to supply ranch.
Service from Rodney Fr. Blvd. Meter inside
cellar wall. Lay with drain.

Measures of $3/4$ " Curb Step:

N x N line Bonito St.	87.0 ft.
W x E line W. Rod. Fr. Blvd.	8.0 ft.
S x S line House	7.9 ft.
W x W line House	39.4 ft.

Main is 15 ft. W x E line.
Work done Dec. 21, 1976

8" x 3/4" Saddle	\$	19.98
47 ft. - 3/4" Copper tubing by Owner (15' out: 34' ins.)		
Labor	\$	62.16
1 - 3/4" Corporation	\$	4.80
1 - 3/4" Curb Stop	\$	8.80
1 Caldwell Stop Box	\$	16.75
Carting	\$	10.00
D-4 Drilling Mach. Use	\$	15.00
2 3/4" Meter cplg. @ 2.00 ea.	\$	4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor 1 hr.	\$	6.00
St. cut: 4' x 3' Warr. @ 1.78' +5.00		12.12
Side. cut: 12' x 3' Dirt	\$	N/C
	\$	173.61