

29476

3/11/77

Bayberry Inc.
c/o Amvest Inc.
P.O. Box J-4203

73

Bayberry Inc.

N.e. cor. Rockway St. & Carriage Dr.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. 1

Measures of 1½" Curb Stop:

E x E line Carriage Dr.	40.0 ft.
S x N line Rockway St.	6.0 ft.
W x E line Bldg.	28.7 ft.
S x S line Bldg.	46.2 ft.

Main is 14 ft. N x S line.

Work done Oct. 3, 1977

79 ft. - 1½" Copper tubing
(36.8 out: 42.2 ins.)

1½" Mueller Corporation

1½" Mueller Curb Stop

8" x 1½" Saddle P.A.C.

Barboza Const. supplied & installed all stock
Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara	\$ 4.62
Turn on Charge	\$ 5.00
	\$ 9.62

Measures of 1½" Mueller Corp.

E x E line Carriage Dr.	40.7 ft.
-------------------------	----------

N x S line Rockway St.	14.6 ft.
------------------------	----------