

29477

3/11/77

Bayberry, Inc.
c/o Amvest Inc.
P.O. Box J-4203

Bayberry Inc.

N.s. Rockway St.; E x Carriage Dr.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. 2

Measures of 1½" Curb Stop:

E x E line Carriage Dr.	123.8 ft.
S x N line Rockway St.	4.0 ft.
W x E line Bldg.	8.3 ft.
S x S line Bldg.	19.5 ft.

Main is 14 ft. N x S line.
Work done Oct. 3, 1977

54.5 ft. - 1½" Copper tubing (37' out:17.5 ins)

8" x 1½" Saddle P.A.C.

1½" Mueller Corporation

1½" Mueller Curb Stop

Baboza Const. supplied & installed all stock.
Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara	\$ 4.62
Turn on charge	\$ 5.00
	\$ 9.62

Measures of 1½" Mueller Corporation:

E x E line Carriage Dr. 130.7 ft.

N x S line Rockway St. 14.6 ft.