

29486

3/11/77

Bayberry Inc.
Amvest, Inc.
P.O. Box J-4203

Bayberry, Inc.

N.S. Oakdale St.; E x Carriage Dr.

Please install 1½" copper to supply 4-plex.
meter within 3' of entry wall. Service from
Oakdale St. Bldg. # 11

Measures of 1½" Curb Stop:

W x W line Sherwood St.	115.9 ft.
S x N line Oakdale St.	7.0 ft.
W x E line Bldg.	27.0 ft.
S x S line Bldg.	49.7 ft.

Main is 36 ft. S x N line.

Work done Oct. 13, 1977

73

36 ft. - 1 1/2" copper tubing (out)
 8" x 1 1/2" Saddle P.A.C.
 1 1/2" Mueller Corporation
 1 1/2" Mueller curb stop
 B-115 Gate Box, complete

Barbosa Const. supplied & installed all
 stock.
 Barbosa Const. dug, backfilled & will
 maintain trench.

Insp. A. Camara
 Turn on Charge

\$	4.62
\$	5.00
\$	<u>9.62</u>