

✓ # 29488

3/11/77

Bayberry Inc.
c/o Amvest Inc.
P.O. J-4203

73

Bayberry Inc.

E.s. Carriage Dr.; N x Oakdale St.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. #13

Measures of 1½" Curb Stop:

N x N line Oakdale St.	114.4 ft.
W x E line Carriage Dr.	6.0 ft.
N x S line Bldg.	22.6 ft.
W x W line Bldg.	22.0 ft.

Main is 37 ft. W x E line.

Work done Sept. 19, Oct. 20, 1977

Stock supplied & installed by Barboza Const.
55 ft. - 1½" Copper tubing (37' out: 18' ins.)
1½" Corporation Mueller
1½" Curb Stop Mueller, compression
8" x 1½" Service Saddle Christy
R-145 Gate Box, complete

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Camara - one hr.	\$ 4.62
Turn on charge	\$ 5.00
	<hr/>
	\$ 9.62