

29490

3/11/77

Bayberry Inc.
c/o Amvest Inc.
P.O. Box J-4203

73

Bayberry Inc.

E.s. Carriage Dr.; S x Rockway St.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. # 15

Measures of 1½" Curb Stop:

S x S line Rockway St.	233.3 ft.
W x E line Carriage Dr.	6.0 ft.
W x W line Bldg.	86.3 ft.
N x S line Bldg.	21.6 ft.

Main is 37 ft. W x E line.

Work done Sept. 20, Oct. 20, 1977

Stock supplied & installed by Barboza Const.
119.3 ft. - 1½" Copper tubing (37' out:82.3ins)
1½" Corporation Mueller
1½" Curb Stop Mueller, compression
8" x 1½" Service Saddle Christy
R-145 Gate Box, complete

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Camara - one hr.	\$	4.62
Turn on charge	\$	5.00
	\$	<hr/> 9.62