

29491

3/11/77

Bayberry Inc.
c/o Amvest Inc.
P.O. Box J-4203

73

Bayberry Inc.

E.s. Carriage Dr.; S x Rockway St.

Please install $1\frac{1}{2}$ " copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. 16

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Rockway St.	165.0 ft.
W x E line Carriage Dr.	6.0 ft.
S x N line Bldg.	7.0 ft.
W x W line Bldg.	22.0 ft.

Main is 36 W x E line.

Work done Oct. 7, 20, 1977

Stock supplied & installed by Barboza Const.
54 ft. - 1½" Copper tubing(36' out: 18' ins.)
1½" Mueller Corporation
1½" Mueller Curb Stop, compression
8" x 1½" Service Saddle P.A.C.
R-145 Gate Box, complete

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Camara - one hour	\$ 4.62
Turn on charge	<u>\$ 5.00</u>
	\$ 9.62