

29492

3/11/77

Bayberry Inc.
c/o Amvest Inc.
P.O. Box J-4203

23

Bayberry Inc.

E.s. Carriage Dr.; S x Rockway St.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. 17

Measures of 1½" Curb Stop:

S x S line Rockway St.	60.0 ft.
W x E line Carriage Dr.	6.0 ft.
N x S line Bldg.	23.5 ft.
W x W line Bldg.	22.0 ft.

Main is 36 ft. W x E line.

Work done Oct. 20 & Sept. 20, 1977

Stock supplied & installed by Barboza Const.
54 ft. - 1½" Copper tubing (36' out: 18' ins.)
1½" Corporation Mueller
1½" Curb Stop Mueller compression
8" x 1½" Service Saddle Christy
R-145 Gate Box, complete

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Camara - one hour	\$ 4.62
Turn on charge	<u>\$ 5.00</u>
	\$ 9.62