

29495

Bayberry Inc. 73
c/o Amvest Inc.
P.O. Box J-4203

3/11/77

Bayberry Inc.

N.s. Rockway St.; W x Carriage Dr.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. 20

Measures of 1½" Curb Stop:

W x W line Carriage Dr.

48.0 ft.

S x ~~N~~ line Rockway St.

5.0 ft.

W x E line Bldg.

2.5 ft.

S x S line Bldg.

20.9 ft.

Main is 14 ft. W x S line.

Work done Oct. 3, 1977

54.4 ft. - 1½" Copper tubing
(36.5 out: 17.9 ins.)

8" x 1½" Saddle P.A.C.
1½" Mueller Corporation
1½" Mueller Curb stop

Barboza Const. supplied & installed all stock
Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara	\$ 4.62
Turn on charge	\$ 5.00
	\$ 9.62

Measures of 1½" Corporation:

W x W line Carriage Dr. 40 ft.

N x N line Rockway St. 14.6 ft.