

✓
29496

Bayberry Inc.
c/o Avest Inc.
P.O. Box J-4203

73

3/11/77

Bayberry Inc.

N.s. Rockway St.; W x Carriage Dr.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. #21

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	109.4 ft.
S x N line Rockway St.	5.0 ft.
E x W line Bldg.	10.3 ft.
S x S line Bldg.	21.0 ft.

Main is 1½ ft. N x S line.

Work done Oct. 3, 1977

54.2 ft. - 1½" Copper tubing
(36.2 ft. out: 18' ins.)
8" x 1½" Saddle P.A.C.
1 - 1½" Mueller Corporation
1 - 1½" Mueller Curb Stop

Barboza Const. supplied & installed all stock
Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara	\$ 4.62
Turn on charge	<u>\$ 5.00</u>
	\$ 9.62

Measures of 1½" Corporation

W x W line Carriage Dr.	190.6 ft.
E x S line Rockway St.	14.6 ft.