

29497

3/11/77

73
Bayberry Inc.
c/o Amvest Inc.
P.O. Box J-4203

Bayberry Inc.

N.s. Rockway St.; E x W. Hill Rd.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. 22

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	37.0 ft.
S x N line Rockway St.	6.0 ft.
E x W line Bldg.	30.0 ft.
S x S line Bldg.	45.5 ft.

Main is 1½ ft. N x S line.

Work done Oct. 3, 1977

78 ft. - $1\frac{1}{2}$ " Copper tubing
(36.5 out: 41.5 ins.)

8" x $1\frac{1}{2}$ " Saddle P.A.C.

1 - Mueller Corporation $1\frac{1}{2}$ "

1 - Mueller $1\frac{1}{2}$ " Curb Stop

Barboza Const. supplied & installed all stock
Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara

\$ 4.62

Turn on charge

\$ 5.00

\$ 9.62

Measures of $1\frac{1}{2}$ " Mueller Corp.

W x W line Carriage Dr. 247.0 ft.

N x S line Rockway St. 14.6 ft.