

✓
29498

3/11/77

Bayberry Inc.

c/o Amvest Inc.

P.O. Box J-4203

Bayberry Inc.

N.s. Rockway St.; opp. W. Hill Rd.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Rockway St. Bldg. 23

Measures of 1½" Curb Stop:

W x E line West Hill Rd.	26.5 ft.
S x N line Rockway St.	6.0 ft.
W x E line Bldg.	15.5 ft.
S x S line Bldg.	34.3 ft.

Main is 32 ft. S x N line.

Work done Oct. 3, 1977

62.3 ft. - 1 1/2" copper tubing
(32' out: 30.3' ins.)

8" x 1 1/2" saddle P.A.C.
1 1/2" Mueller Corporation
1 1/2" Mueller Corp Stop

Barboza Const. supplied & installed all stock.
Barboza Const. Inc., backfilled & will
maintain trench.

Insp. V. Camara
Turn on charge

\$	4.62
\$	5.00
\$	9.62

Measures of 1 1/2" Corporation.
N x N line carriage Dr.
N x S line Rockway St.

310 ft.
14.6 ft.