

29500

3/11/77

c/o Amvest Inc.

P.O. Box J-4203

73

Bayberry Inc.

W.s. W. Hill Rd.; S x Rockway St.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
W. Hill Rd. Bldg. # 25

Measures of 1½" Curb Stop:

S x S line Rockway St.	113.0 ft.
E x W line West Hill Rd.	6.0 ft.
N x S line Bldg.	26.6 ft.
E x E line Bldg.	46.4 ft.

Main is 14 ft. E x W line.
Work done Oct. 19, 1977

Stock supplied & installed by Barboza Const.

56½ ft. - 1½" Copper tubing(14' out: 42½'ins.)

1½" Corporation Mueller

1½" Curb Stop Mueller compression

8" x 1½" Service Saddle P.A.C.

R-145 Gate Box, complete

Barboza Const. dug, backfilled & will maintain trench.

Insp. by A. Camara - one hour

\$ 4.62

Turn on Charge

\$ 5.00

\$ 9.62