

29503

3/11/77

c/o Amvest Inc.

P.O. Box J-4203

73

Bayberry Inc.

W.s. W. Hill Rd.; N x Oakdale St.

Please install 1½" copper to supply 4-plex.

Meter within 3' of inside entry wall. Service from W. Hill Road. Bldg. # 28

Measures of 1½" Curb Stop:

N x N line Oakdale St.	117.1 ft.
E x W line West Hill Rd.	6.0 ft.
S x N line Bldg.	22.6 ft.
E x E line Bldg.	47.0 ft.

Main is 14 ft. E x W line.

Work done Oct. 3, 19, 1977

Stock supplied & installed by Barboza Const.
57 ft. - 1½" Copper tubing (14' out: 43' ins.)
1½" Corporation Mueller
1½" Curb Stop Mueller, compression
8" x 1½" Service Saddle P.A.C.
R-145 Gate Box, complete
Barboza Const. dug, backfilled & will maintain
trench.

Measures of 1½" Corporation:

N x N line Oakdale St.

121 ft.

E x W line West Hill Rd.

13.6 ft.

Insp. by A. Camara - one hour
Turn on charge

\$ 4.62

\$ 5.00

\$ 9.62