

✓ # 29505

3/11/77

c/o Amvest Inc.
P.O. Box J-4203

73

Bayberry Inc.

N.e. Cor. Anthony Terr. & Oakdale St.

Please install $1\frac{1}{2}$ " copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Oakdale St. Bldg. # 30

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line Anthony Terr.	59 ft.
S x N line Oakdale St.	6.5 ft.
W x E line Bldg.	24.2 ft.
S x S line Bldg.	21.7 ft.

Main is 14 ft. N x S line.
Work done October 1977

51.2 ft. - 1½" Copper tubing
(36' out: 15.2' ins.)

8" x 1½" Saddle

1½" Mueller Corporation

1½" Mueller Curb Stop

Barboza supplied & installed all stock

Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara

\$ 4.62

Turn on charge

\$ 5.00

\$ 9.62

Measures of 1½" Corporation:

½ x E line Anthony Terrace

59 ft..

N x S line Oakdale St.

14 ft.