

29507

3/11/77

c/o Amvest Inc.

P.O. Box J-4203 73

Bayberry Inc.

E.s. W. Hill Rd.; N x Oakdale St.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from W.
Hill Rd. Bldg. # 32.

Measures of 1½" Curb Stop:

N x N line Oakdale St.	134.0 ft.
W x E line West Hill Rd.	5.9 ft.
S x N line Bldg.	34.5 ft.
W x W line Bldg.	21.6 ft.

Main is 14 ft. E x W line.
Work done Oct. 3, 1977

51 ft. - 1½" Copper tubing
(36' out: 15' ins.)

8" x 1½" Service Saddle

1½" Mueller Corporation

1½" Mueller Curb Stop

Barboza Const. supplied & installed all
stock.

Barboza Const. dug, backfilled & will maintain
trench.

Insp. A. Camara

\$ 4.62

Turn on charge

\$ 5.00

9.62

Measure of 1½" Corporation

N x N line Oakdale St.

134.0 ft.

E x W line West Hill Rd.

14.6 ft.