

29515

c/o Amvest Inc.

73

3/11/77

P.O. Box J-4203

Bayberry Inc.

W.s. Carriage Dr.; S x Rockway St.

Please install $1\frac{1}{2}$ " copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. # 40.

Measures of $1\frac{1}{2}$ " Curb stop:

S x S line Rockway St.	128.0 ft.
E x W line Carriage Dr.	6.0 ft.
S x N line Bldg.	7.0 ft.
E x E line Bldg.	21.0 ft.

Main is 14 ft. E x W line.
Work done Oct. 13, 1977

Stock supplied & installed by Barboza Const.

31 ft. - 1 1/2" copper tubing (14' out: 17' ins.)
1 1/2" Mueller curb stop, compression
1 1/2" Mueller corporation
8" x 1 1/2" saddle
R115 Gate Box

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Gamara - one hour
Turn on charge

\$	4.62
\$	5.00
\$	5.62