

29516

c/o Amvest Inc.

73

3/11/77

P.O. Box J-4203

Bayberry Inc.

W.s. Carriage Dr.; S x Rockway St.

Please install $1\frac{1}{2}$ " copper to supply 4-plex.

Meter within 3' of entry wall. Service from

Carriage Dr. Bldg. # 41

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Rockway St. 217.0 ft.

E x W line Carriage Dr. 6.0 ft.

S x N line Bldg. 28.0 ft.

E x E line Bldg. 56.0 ft.

Main is 14 ft. E x W line.

Work done Oct. 13, 1977

Stock supplied & installed by Barboza Const.

66 ft. - 1½" Copper tubing (11' out: 52' ins.)
1½" Mueller curb stop compression
1½" Mueller corporation
8" x 1½" Service Saddle
R-145 Gate Box, complete

Barboza Const. dug, backfilled & will
maintain trench.

Insp. by A. Camara - one hour	\$	4.62
Turn on charge	\$	5.00
	\$	9.62