29517

3/11/77

c/o Amvest Inc.
P.O. Box J-4203

73

Bayberry Inc.

W.s. Carriage Dr.; N x Oakdale St.

Please install $1\frac{1}{2}$ " copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Carriage Dr. Bldg. # 42

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line Oakdale St.	197.4 ft.
E x W line Carriage Dr.	6.0 ft.
N x S line Bldg.	5.0 ft.
E x E line Bldg.	22.0 ft.

Main is $1\frac{1}{4}$ ft. E x W line.
Work done Oct. 13, 1977

Stock supplied & installed by Barboza Const.

32 ft. - 1½" Copper tubing (1½' out:18'ins.)

1½" Mueller curb stop, compression

1½" Mueller corporation

8" x 1½" Christy Saddle

R145 Gate Box

Barboza Const. dug, backfilled & will maintain trench.

Insp. by A. Camara - one hour	\$	4.62
Turn on charge	\$	5.00
	\$	<hr/> 9.62