

#29523

November 19, 1976

47

N. B. Gas & Edison Light Co.

E.S. MacArthur Dr., S. x Walnut St.

Please install 1" copper service to supply  
watchman's bldg. Meter in pit on taker's land.  
Service from Walnut St.

Measures of 1" Curb Stop:

E x W line Frontage Road

63.4 ft.

N x S line Walnut St.

5.4 ft.

Measures of 1" tap:

E x W line Frontage Rd.

65 ft.

N x S line Walnut St.

32.8 ft.

Main is 32 ft. N x S line.

Work done November 12, 1976

35 ft. - 1" Copper tubing used( 32' out: 3'ins.)  
1" Mueller Corporation  
1" Hays Curb Stop  
1 Caldwell Stop Box

Contractor Federico supplied & installed all  
stock.

Inspection by A. Camara

2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00
Insp. - Labor. . . . .	\$	<u>40.51</u>
	\$	45.51