

29524

11/24/76

1025 Pequot St.
New Bedford

136A

Michael Josefek

S.s. Sassaquin Ave.; E x Morton Ave.

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Sassaquin Av. Lay with drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	574 ft.
N x S line Sassaquin Ave.	6.4 ft.
E x W line House	2.0 ft.
N x N line House	26.0 ft.

Main is 12 ft. N x S line.

Work done Dec. 21, 1976

L A I D W I T H D R A I N

35 ft. - 1" Copper tubing (12' out: 23' ins.)
by Owner

Labor.	\$	62.98
1" Corporation	\$	6.85
1" Curb Stop	\$	15.40
Caldwell Stop Box.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping Mach. Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
1 - 1" cop cplg. (2 ft. from wall)	\$	.40
Loader Use: 1 hr.	\$	7.00
Turn On Charge	\$	5.00
	\$	143.38