

29526

11/29/76

Lambeth Corp. ⁷²⁵

Lambeth Corp.

N.s. Tarkiln Hill Rd; W x Railroad track

Please install 12" reduced to 10" FIRE
SUPPLY to supply rope mfg. plant. Service from
Tarkiln Hill Road. Work done by D.W. White.

Measures of 12" Tapping Gate Valve:

S x N line Tarkiln Hill Rd.	24.0 ft.
Wx main gate Tarkiln Hill rd.	20.0 ft.
S x E cor. Bldg.	38.0 ft.
S x E. cor. of Doorway	35.0 ft.

Work done Dec. 15, 1976
D.W. White Const.

D.W. White Const. installed & supplied all stock:-

Stock in sequence:

36" x 12" Tapping Sleeve

12" Tapping Gate Valve

2.5 ft. - 12" Ductile Pipe

12" x 10" Reducer


18 ft. - 10" Ductile Pipe (up to prop. line)

Labor - J. Rodrigues Insp. 2 days . . . \$ 81.02

Turn On Charge \$ 5.00

\$ 86.02

December 1976, Donald White of D.W. White
Construction tested the 12" Fire Supply
Ser. # 29526 - Lambeth Corp. on Tarkiln Hill
Rd. and found it to have 150 lbs. pressure



December 1976, Donald White of D.W. White
Construction tested the 12" Fire Supply
Ser. # 29526 - Lambeth Corp. on Tarkiln Hills
Rd. and found it to have 150 lbs. pressure

