

29532

12/2/76

37
P.O. Box 96
Marion, Mass.

Richard Lagreze

S.s. 2 Wing St.; W x Acushnet Ave.

Please install $3/4$ " copper to supply Taxi
Stand. Meter in Wing St. inside cellar wall.
Service from Wing St. Replaces #21923

Measures of $3/4$ " Curb Stop:

W x W line Acushnet Ave.	77.0 ft.
N x S line Wing St.	6.3 ft.
E x W line Bldg.	2.3 ft.

Main is 14 ft. N x Sline.

Work done Dec. 20, 1976

18 ft. - 3/4" Copper tubing by City	
(14' out: 4' ins.)	\$ 23.40
Labor	\$ 61.58
1 - 3/4" Corporation	\$ 4.80
1 - 3/4" Curb Stop	\$ 8.80
Caldwell Stop Box	\$ 16.75
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use	\$ 12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 7' x 3' Warr. @ 1.78' +5.00	17.46
Side. cut: 2 - 4' x 4' Cement @5.75SY	20.47
Turn on Charge	\$ 5.00
	<u>\$ 204.26</u>