

by: Richard Lackie, Exec., 397 Ashley Blvd., N.B.

April 26, 1977

#29541

Est. of Luella Russell

65 Plymouth St.

39

Please install $3/4$ " copper service to supply
1 family home. Meter inside cellar wall above
floor. Service from Plymouth St. Replaces
#16062 to be discontinued.

Measures of $3/4$ " Curb Stop:

N x N line Plymouth St.	18.0 ft.
E x W line Palmer St.	7.7 ft.
N x S line House	2.3 ft.
E x E line House	8.3 ft.

Main is 18 ft. E x W line.

Work done May 12, 1977

28 ft. - 3/4" Copper tubing (18' out: 10' ins)	
by City @ 1.30'	\$ 36.40
Labor.	\$ 62.93
1 - 3/4" Corporation	\$ 4.80
1 - 3/4" Curb Stop	\$ 8.80
1 Caldwell Stop Box, compl.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
St. cut: 9' x 3' Warr. @ 1.78' +5.--	21.02
Side. cut: 8' x 3' Gravel.	\$ N/C
Turn On Charge.	\$ 5.00
	\$ 201.70