

#29542

April 26, 1977

Arnold Briden

128 Nauset St.
New Bedford, Mass.

89

N.S. Kenney St., W. x Highland St.

Please install 1" copper service to supply
3 family home. Meter inside cellar wall above
floor. Service from Kenney St. Tap west of
#26338 if possible. Lay with drain.

Measures of 1" Curb Stop:

E x E line Harvard St.	176.7 ft.
S x N line Kenney St.	4.3 ft.
W x E line House	1.6 ft.
S x S line House	24.9 ft.

Main is 32 ft. S x N line.

Work done July 28, 1977

Partly laid with drain

32 ft. - 1" Copper tubing @ 2.29'	
(32' out:	\$ 73.28
Labor.	\$ 64.32
1" Corporation	\$ 6.85✓
1" Curb Stop	\$ 15.40✓
Caldwell Stop Box.	\$ 16.75✓
Carting.	\$ 10.00✓
B-100 Mueller Tapping Machine use.	\$ 14.00✓
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00✓
Loader use: 1 hr.	\$ 7.00✓
Compressor use: 1 hr.	\$ 6.00
Turn on Charge.	\$ 5.00✓
St. cut: 5' x 3' Warrenite @ 1.78'	
+ 5.00.	\$ 13.90✓
	<u>\$237.50</u>