

Tel. 3-1518

274 Phillips Ave.

#29546

May 16, 1977

Rogério Oliveira

S.S. Collette St. W x Riverside

Ave. Please install $3/4$ " copper service to
supply pigeon loft. Meter in pit. Service from
Collette St.

Measures of $3/4$ " Curb Stop:

W x W line Riverside Ave.

328.7 ft.

N x S line Collette St.

6.7 ft.

W x E line Anchor fence
property line

16.4 ft.

Main is 19 ft. N x S line

Work done June 16, 1977

25 ft. - 3/4" Copper tubing by City @ 1.30'	
(19' out: 6' ins.)	\$ 32.50
Labor	\$ 63.74
1 - 3/4" Corporation -by Owner	N/C
1 - 3/4" Curb Stop	\$ 8.80
Caldwell Stop Box -by Owner	N/C
Carting	\$ 10.00
B-100 Mueller Tapping Machine use	\$ 12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$ 4.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 10' x 3' Warrenite @ 1.78'	
+ 5.00	\$ 22.80
Sidewalk cut: 8' x 3' Dirt	\$ N/C
Turn on Charge	\$ 5.00
	\$ 178.84