

Tel. 7-0933

June 2, 1977

53

#29551

Ronald J. Quintin

W.S.#355 Acush.Ave., N.x Union St.

✓ Please install 1" copper service to supply restaurant. Meter inside cellar wall above floor. Service from Acushnet Ave. Replaces #2378 to be discontinued.

Measures of 1" Curb Stop:

S from S line William St.	150 ft.
E from W line Acushnet Ave.	6.0 ft.
S from N line Bldg.	9.3 ft.
E from W line Bldg.	6.0 ft.

Main is 15 ft. E x W line.
Work done June 9, 1977

18 ft. - 1" Copper by Owner (15' out: 3' ins.)	
@ 2.29'	\$ 41.22
Labor	\$ 43.30
1" Corporation	\$ 6.85
1" Curb Stop	\$ 15.40
Caldwell Stop Box.	\$ 16.75
Carting	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Turn On Charge	\$ 5.00
	\$ 157.52

Contractor dug, backfilled & will maintain trench.