

Tel. 5-6154 c/o Roland Gendron 1938 Acushnet Ave.

June 9, 1977

130

#29554

Charles P. Garbetti

E.E. cor. Morris & Monmouth Sts.

Please install 1" copper service to supply cottage. Meter inside cellar wall. Service from Monmouth St. *LOT 11*

Measures of 1" Curb Stop:

E x E line Morris St.	64.0 ft.
S x N line Monmouth St.	8.0 ft.
E x E line House	10.0 ft.
S x S line House	33.8 ft.

Main is 38 ft. S x N line

Work done Dec. 1976 June 9, 1977

Franklin Const. supplied & installed all stock;
Franklin Const. dug, backfilled & will maintain
trench.

30 ft. - 1" Copper tubing (main to curb stop)
1" Hayes Corporation
1" Hayes Curb Stop
1 Caldwell Stop Box

Turn On Charge

\$ 5.00

no meter cplg given!