

Tel. 5-6154 c/o Roland Gendron, 1938 Acushnet Ave.

June 9, 1977

130

#29555

Charles P. Garbetti

F.E. cor. Surrey Lane & Morris St.

Please install 1" copper service to supply
ranch house. Meter inside cellar wall. Service
from Surrey Lane. LOT 1

Measures of 1" Curb Stop:

E x E line Morris St.	70.0 ft.
S x N line Surrey Lane	7.3 ft.
E x E line House	9.1 ft.
S x S line House	37.3 ft.

Main is 38 ft. S x N line.

Work done December 1976

June 13, 1977

Franklin Construction supplied & installed
all stock.

Franklin Construction dug, backfilled & will
maintain trench.

30 ft. - 1" Copper tubing (main to curb stop)
1" Corporation
1" Curb Stop
1 Caldwell Stop Box

2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Turn on charge	\$ 5.00
	\$ 10.00