

John K. Bullard, 13 Centre St. Tel. 6-6912

June 21, 1977

#29560

WHALE

S.E. cor. William & Second Sts.

Please install $1\frac{1}{2}$ " copper service to supply historical bldg. Meter inside cellar wall above floor. Service from William St. Lay with drain. Line Service.

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line Second St.

39.4 ft.

N x S line William St.

5.7 ft.

Work done June 27, 1977

Main is 17 ft. N x S line.

20 ft. - 1½" Copper tubing @ 3.60'	
(17' out: 3' ins.) by City.	\$ 72.00
Labor.	\$ 63.46
1½" Corporation.	\$ 27.25
1½" Curb Stop.	\$ 33.90
Caldwell Stop Box #10.	\$ 16.75
Carting.	\$ 10.00
D-4 Drilling Machine use	\$ 20.00
8" x 1½" Service Saddle.	\$ 19.98

\$ 263.34

Warren Bros dug, backfilled & will maintain trench.

Turn on charge.	\$ 5.00
	<u>\$ 268.34</u>