

#29562

June 23, 1977

New Bedford Five Cents Savings Bk.
N. E. cor. County & Cove Sts.

Please install 1" copper service to supply
branch bank. Meter in bldg. above floor. Service
from County St. (6/23 per Albert Sylvia-meter
reader will not have to crawl at all.

Measures of 1" Curb Stop:

N x N line Cove Street

W x E line County St.

S x N line Bldg.

MURIEL
7/19/77
19.4 ft.
8.5 ft.
1.7 ft.

Main is 33 ft. W x E line.

Work done May 15, 1975

LINE SERVICE

Murill wants
old # 14426
used on
this service

33 ft. - 1" Copper tubing (33' out:	
by City @ 2.29',	\$ 75.57
Labor.	\$ 95.62
1" Corporation	\$ 6.85
1" Curb Stop	\$ 15.40
Caldwell Stop Box, complete.	\$ 16.75
Flaring.	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
1 - 1" x 1" Cop to cop cplg.	\$.40
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
Turn On Charge.	\$ 5.00
	<u>\$ 264.59</u>

No cuts - This service installed during
Chapter 90 project to avoid breaking street