

Tel. 8-1802

222 Shaw St., New Bedford, Mass.

June 30, 1977

Lois Wanat

137A

#29564

N.S. June St., W. x Acushnet Ave.

Please install 1" copper service to supply
ranch. Meter inside cellar wall above floor.
Service from June St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	478.7 ft.
S x N line June St.	7.6 ft.
W x E line House.	9.7 ft.
S x S line House	26.8 ft.

Main is 42 ft. S x N line.

Work done August 2, 1977

44 ft. - 1" Copper tubing by City @ 2.29'	
(42' out: 2' ins.)	\$ 100.76
Labor	\$ 67.34
1" Corporation	\$ 6.85
1" Curb Stop	\$ 15.40
Caldwell Stop Box, compl.	\$ 16.75
Carting	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 14.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 8' x 4' Warr. @ 1.78' + 5.--	19.24
Partly laid with drain	
Turn on Charge.	\$ 5.00
	\$ 280.34

L A I D W I T H D R A I N T O P R O P . L I N E