

Tel. 5-8432

23 Rock St., Acushnet, Mass.

July 13, 1977

130

#29576

E. B. Carbalho

#982 Monmouth St.

Please install $3/4$ " copper service to supply one family home. Meter inside cellar wall above floor. Service from Monmouth St. Replaces #22007 to be discontinued.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	196.3 ft.
N x S line Monmouth St.	7.3 ft.
W x E line House	4.7 ft.
N x N line House	27.8 ft.

Main is 18 ft. N x S line.

Work done August 3, 1977

48 ft. - 1" Copper tubing by Owner
(18' out: 30' ins.)

Labor.	\$	67.34
1" Corporation	\$	6.85
1" Curb Stop	\$	15.40
Caldwell Stop Box, compl.	\$	16.75
Carting.	\$	10.00
D-4 Drilling Machine use	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
6" x 1" Service Saddle	\$	15.62
Loader use: 2 hrs. @ 7.00 hr.. . . .	\$	14.00
Compressor use: 1 hr.. . . .	\$	6.00
St. cut: 8' x 3' Warr. @ 1.78' +5.--		19.24
Side. cut: 10' x 3' Dirt.	\$	N/C
Turn on charge.	\$	5.00
	\$	<u>195.20</u>