

Tel. 4-0882

520 Coggeshall St.

July 14, 19 77

#29577

Nicholas Konstantkos

130

944

SE. cor. Monmouth St. & Morris St.

Please install 1" copper service to supply r
cape house. Meter inside cellar wall above floor
Service from Monmouth St. Line Service

LOT 18

Measures of 1" Curb Stop:

E x Boundstone Morris St.	66 ft.
N x S line Monmouth St.	3.4 ft.
E x W line House	11.0 ft.
N x N line House	33.6 ft.

Main is 14 ft. N x S line.

Work done Marc December 1976

NOTE: Stop box 1 ft. low - grass

Franklin Const. supplied & installed all stock

12 ft. - 1" Copper tubing (main to curb stop)

1" Corporation

1" Curb Stop

1 Caldwell Stop Box

Turn on charge.	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00
	\$	10.00