

Tel. 3-0334

31

#29589

Aug. 18, 1977

C.P. Brodeur

S.E. Cor. Wright & MacArthur Dr.

Please install 1½" copper service to supply office bldg. Meter inside bldg. above floor. Service from MacArthur Dr. Taps 8" line service approx. 90' S x Wright.

Measures of 8" Gate Valve:

S x S line Wright St.

89.0 ft.

W x E line Mac Arthur Dr.

38.0 ft.

Main is 18 ft. E x W line.

Work done 1968

Oct. 27, 1977

OK

1968 Campanella installed an 8" C.I. service from the cross in the street to the property line with a mechanical plug at the terminus.

Oct. 27, 1977

Contractor removed plug & installed a 4 ft. piece of 8" pipe with a plug at the terminus. Installed an 1½" corporation tapped 1 ft. west of plug.

Stock supplied & installed by Contractor

Turn on Charge \$ 5.00

44 ft. - 8" C.I. pipe

1 - 8" Gate Valve

1 - 8" Gate Box

1½" Corporation

25 ft. - 1½" Copper tubing