

1944 Acushnet Ave., New Bedford

November 2, 1977

93

#29603

Arthur D'Aguiar

SE cor. Acushnet Ave. & Tallman St.

Please install 1" copper service to supply
2 family home. Meter inside cellar wall above
floor. Service from Tallman St. Replaces #13736
to be discontinued.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	52.3 ft.
N x S line Tallman St.	7.3 ft.
W x E line Bldg.	0.9 ft.
N x N line Bldg.	7.3 ft.

Main is 14 ft. N x S line.

Work done Jan. 6, 1978

22 ft. - 1" Copper tubing @ 2.29'	
(14' out: 8' ins.)	\$ 50.38
Labor	\$ 67.92
1" Corporation	\$ 6.85
1" Curb Stop	\$ 15.40
Caldwell Stop Box	\$ 16.75
Carting	\$ 10.00
B-100 Mueller Tapping Machine use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 7' x 3' Warr. @ 1.78' +5.--	17.46
Side. cut: 8' x 4' Cement @ 5.75SY	\$ 20.47
Turn on charge.	\$ 5.00
	\$ 249.23