

Tel. 995-2575

262 Park Ave., No. Dart.

April 5, 1978

126

#29626

Abel Pimental

N.S. Hersom St. E. x Ashley Blvd.

Please install 1" copper service to supply
family home. Meter inside cellar wall above
floor. Service from Hersom St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Ashley Blvd.

115.8 ft.

S x N line Hersom St.

11.2 ft.

Main is 33 ft. S x N line.

Work done May 3, 1978

Partly laid with drain.

35 ft. - 1" Copper tubing @ 2.29' . . . \$	80.15
(33' out: 2' ins.)	
Labbr. \$	67.34
1" Corporation \$	6.85
1" Curb Stop \$	15.40
1 Caldwell Stop Box. \$	16.75
Carting. \$	10.00
B100 Mueller Tapping Machine use.. . \$	14.00
2 1" Meter cplg. @ 2.50 ea. \$	5.00
Loader use: 2 hrs. @ 7.00 hr.. . . . \$	14.00
Compressor use: 1 hr. \$	6.00
Turn on. \$	5.00
St. cut: 6' x 3' Warr. @ 1.78' + 5.-- \$	15.68

\$ 256.17