

136 A

#29640

May 17, 1978

George Monteiro

Rd.

#4023 Acush. Ave. SW cor. Braley

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from ~~Acushnet Ave.~~ Replaces #14851 to be discontinued. *BRALEY RD.*

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	36.6 ft.
N x S line Braley Rd.	7.0 ft.
W x E line House	7.0 ft.
N x N line House	8.2 ft.

Main is 16 ft. N x S line.

Work done June 7, 1978

Tapped from 16" main.

20 ft. - 1" Copper tubing by City	2.29	
(16' out: 4' ins.)		\$ 45.80
Labor		\$ 67.34
1" Corporation		\$ 6.85
1" Curb Stop		\$ 15.40
1 Caldwell Stop Box, complete		\$ 16.75
Carting		\$ 10.00
Mueller Tapping Mach. use		\$ 14.00
2 1" Meter spig. @ 2.50 ea.		\$ 5.00
St. cut: 7' x 3' Warr. @ 1.73' + 5.00		\$ 17.46
Side. cut: 4' x 4' Cement @ 5.75 S.Y.		\$ 10.24
Loader use: 2 hrs. @ 7.00 hr.		\$ 14.00
Compressor use: one hour		\$ 6.00
Turn on charge		\$ 5.00
		\$ 233.84