

Tel. 5-4895

208 Maywood St.

8-3228

June 5, 1978

137A

#29644

Joseph W. Stoddard

N.S. Brantwood St., E.x Acushnet Ave.

✓ Please install 1" copper service to supply office bldg. Meter inside cellar wall above floor. Service from Brantwood St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	48.2 ft.
S x N line Brantwood St.-	4.3 ft.
W x E line Bldg.	2.5 ft.
S x S line Bldg.	43.7 ft.

Main is 32 ft. S x N line.

Work done June 23, 1978

37 ft. - 1" Copper tubing (32' out: 5' ins.)	
by City @ 2.29'	\$ 84.73
Labor	\$ 67.34
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box.	\$ 16.75
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. use.	\$ 14.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
St. cut: 8' x 3' Warr. @ 1.78' + 5.--	19.24
Partly laid with drain	
Turn on Charge.	\$ 5.00
	\$ 295.54