

Tel. 993-1368

86 Potter St.

June 6, 1978

89

#29646

John Arruda, Jr.

SE cor. Harvard St. & Coggeshall St.

Please install 1" copper service to supply ranch style house. Meter inside cellar wall above floor. Service from Harvard St. Lay with drain.

Measures of 1" Curb Stop:

S x S line Coggeshall St.	32.9 ft.
W x E line Harvard St.	6.0 ft.
S x N line House	16.4 ft.
W x W line House	17.3 ft.

Main is 32 ft. W x E line.

Work done June 27, 1978

36 ft. - 1" Copper tubing by City @ 2.29'	
(32' out: 12' ins.)	\$ 82.44
Labor	\$ 81.78
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting	\$ 10.00
D-4 Drilling Machine use	\$ 15.00
8" x 1" Service Saddle	\$ 19.98
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 5' x 3' Warr. @ 1.78' + 5' --	13.90
Side. cut: Partly laid with drain	H/C
Turn on charge.	\$ 5.00
	<hr/>
	\$ 310.33