

Tel. 5-7221

2746 Acushnet Ave.

#29648

June 8, 1978

Antonio Pereira

E.S. Acush. Ave. (#2746) N. x Dutton St.

✓ Please install 1" copper service to supply 1 family home. Meter inside cellar wall above floor. Service from Acushnet Ave. Lay with drain. Replaces #19639

Measures of 1" Curb Stop:

S x S line Fairfield St.	50.4 ft.
W x E line Acushnet Ave.	7.9 ft.
N x S line House	6.4 ft.
W x W line House	24.5 ft.

Main is 48 ft. W x E line.

Work done June 9, 1978

PARTLY LAID WITH DRAIN

71 ft. - 1" Copper tubing By Owner
(48' out: 23' ins.)

Labor.	\$	101.02
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	14.00
2 1" Motor cplg. @ 2.50 ea.	\$	5.00
Loader use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor use: 1 hr.	\$	6.00
St. cut: 8' x 3' Warr. @ 1.78' +5.--	\$	19.24
Turn on charge.	\$	5.00
	\$	231.49