

Tel. 5-5897
#29651

June 26, 1978
Joseph M. Arruda
#166-8 Irvington St.
W. x Ashley Blvd.

110

Please install 1" copper service to supply
2 family home. Meter inside cellar wall above
floor. Service from Irvington St. Replaces
#19177 to be discontinued.

Measures of 1" Curb Stop:

E x E line Ashley Blvd.	306.0 ft.
N x S line Irvington St.	6.0 ft.
W x E line House	12.0 ft.
N x N line House	12.7 ft.

Main is 14 ft. N x S line.
Work done June 28, 1978

22 ft. - 1" Copper tubing by City @ 2.29'	
(14' out: 8' ins.)	\$ 50.38
Labor.	\$ 65.43
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 8' x 5' Warr. @ 1.78' +5.--	19.24
Side. cut: 8' x 4' Cement @ 5.75 S.Y.	20.47
Turn on charge.	\$ 5.00

\$ 266.75