

Tel. 995-8091

228 Wood St.

June 27, 1978

#29657

Leo H. Pelletier

#354 Ashley Blvd., S. x Nash Rd.

✓ Please install 1½" copper service to supply 6 apartment bldg. Meter inside cellar wall above floor. Service from Ashley Blvd. Replaces #15639 to be discontinued. R. Davignon, Plumber 995-1493

Measures of 1½" Curb Stop:

S from S line Nash Rd.	109.2 ft.
W from E line Ashley Blvd.	9.1 ft.
S from N line House	16.3 ft.
W from W line House	12.8 ft.

Main is 34 ft. Wx E line.
Work done July 25, 26, 1978

45 ft. - 1½" Copper tubing by Owner
(34' out: 11' ins.)

5 ft. - 1" Copper tubing by City

@ 2.29'	\$	11.45
Labor.	\$	134.68
2 1" Corporation @ 12.06 ea..	\$	24.12
1 1½" Curb Stop	\$	68.33
1 Buffalo Stop Box, complete. . .	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Mach. Use. .	\$	28.00
1 - 1" x 1" x 1½" Tee, (sweat) . .	\$	2.46
2 - 1" Elbows (sweat) @ .70 ea..	\$	1.40
Loader use: 4 hrs. @ 7.00 hr..	\$	28.00
Compressor use: 2 hrs. @ 6.00 hr..	\$	12.00
St. cut: 10' x 3' Warr. @ 1.78' + 5' =	\$	22.80
Side. cut: 10' x 4' Cem. @ 5.75 SY	\$	25.53

#29657

July 25, 26, 1978

354 Ashley Blvd. S x Nash Rd.

cont.

Turn on Charge.	\$ 5.00
	\$390.52



