

997-9384

165 Aquidneck St.

July 7, 1978

#29661

Frank Oliveira

NE cor. Freedom Blvd. & Belmont St.

Please install 1" copper service to supply raised ranch. Service from Freedom Blvd. Meter in cellar wall above floor. Lay with drain.

Measures of 1" Curb Stop:

E x E line Belmont St.	68.0 ft.
N x S line Freedom Blvd.	6.7 ft.
W x E line House	8.0 ft.
N x N line House	41.2 ft.

Main is 14 ft. N x S line.

Work done Sept. 21, 1978

55 ft. - 1" Copper tubing by owner
(14' out: 41' ins.)

Labor.	\$	67.73
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, compl.	\$	16.75
Carting.	\$	10.00
D-100 Mueller Tapp. Mach. use.	\$	11.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor use: 1 hr.	\$	6.00
St. cut: 5' x 3' Bit. Gravel		
@ .89' + 5.90.	\$	9.45
Side. cut: 8' x 3' Gravel.	\$	7/5
Turn On Charge.	\$	5.00
	\$	<u>186.41</u>