

Tel. 993-4749

79 Nelson St.

6

#29662

July 7, 1978

Joao Baptista

N.S. Nina St., E. x Belmont St.

✓ Please install 1" copper service to supply raised ranch. Meter inside cellar wall above floor. Service from Nina St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Belmont St.	50.3 ft.
S x N line Nina St.	4.7 ft.
E x W line House	14.4 ft.
S x S line House	4.7 ft.

Main is 32 ft. S x N line.

Work done Sept. 8, 1978

67 ft. - 1" Copper tubing by Owner
(32' out: 35' ins.)

Labor.	\$	69.05
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1. Caldwell Stop Box.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter Cplg. @ 2.50 ea.	\$	5.00
Loader use: one hour.	\$	7.00
Compressor use: one hour.	\$	6.00
St. cut: 6' x 4' Warrenite @ 1.78' + 5. --		15.68
Turn on Charge.	\$	5.00
	\$	<u>188.96</u>

PARTLY LAID WITH DRAIN