

1067 R. Rockdale Ave.

July 10, 1978

68

#29663

John F. Lawton

NW cor. Rockdale Ave. & Nemasket St.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Nemasket St. Replaces #11981 to be discontinued.

Measures of 1" Curb Stop:

W x W line Rockdale Ave.-	44.6 ft.
S x N line Nemasket St.	6.7 ft.
E x W line House	13.9 ft.
S x S line House	10.7 ft.

Main is 32 ft. S x N line.

Work done July 10, 1978

39 ft. - 1" Copper tubing (32' out: 7' ins.)		
7 fr @ .99	\$	38.61 910
Labor.	\$	46.50 5.82
1" Corporation	\$	4.08 ✓
1" Curb Stop	\$	8.15 ✓
1 Caldwell Stop Box, complete		
D-4 Drilling Machine use.	\$	15.00
8" x 1" Service Saddle.	\$	19.98
2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00 ✓
St. cut: 10' x 3' Warr.		
Side. cut: 5' x 4' Cement		
Turn on charge.	\$	5.00 ✓
	\$	142.32

Owner pays difference of 3/4" and 1" copper, corp. & curb stop. only. 37.15

BILLED AS RENEWAL - SERVICE RAN IN
SIDEWALK - TAP OFF NEMASKET FOR OUR BENEFIT