

✓ Pol. 6-2630

175 Alva Street

July 14, 1978

#29665

Three R Realty Trust

S.E. Corner Lindsey & North St.

(#124 Lindsey Street)

57

Please install 1" copper service to supply one story building. Service to come from North St. Meter inside cellar wall.

Replaces Service #14634

Measures of 1" Curb Stop:

W from W line James St. 68.2 ft.

N from S line North St. 6.7 ft.

W from E line Bldg. 64.3 ft.

N from N line Bldg. 16.2 ft.

Main is 18 ft. N x S line.

Work done July 21, 1978

34 ft. - 1" Copper tubing (18' out: 16' ins.)	
by City @ 2.29'	\$ 77.86
Labor	\$ 67.34
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete..	\$ 16.75
Carting	\$ 10.00
B-100 Meller Tapp. Mach. use . .	\$ 14.00
2 1" Meter cplg. @ 2.50 ea. . .	\$ 5.00
Loader use: 2 hrs.	\$ 14.00
Compressor use: 1 hr.	\$ 6.00
St. cut: 7' x 3' Warrenite @ 1.70'	
+ 5.00	\$ 17.46
Side. cut: 10' x 3' Gravel . . .	\$ H/C
Turn on charge.	\$ 5.00
	\$ 273.89