

Tel. 993-2989

15 Brightman Ct.

127

#29670

August 3, 1978

Regina A. Garbetti

St.

N. E. cor. Belleville Ave. & Jireh

Please install 1" copper service to supply
ranch home. Meter inside cellar wall above floor
~~Service from Belleville Ave. Lay with drain.~~

Service from Jireh St.

Measures of 1" Curb Stop:

E x E line Belleville Ave.

59.6 ft.

S x N line Jireh St.

5.4 ft.

E x W line House

43.2 ft.

S x S line Cement Porch

19.0 ft.

Main is 32 ft. S x N line.

Work done Aug. 30, 1978

49 ft. - 1" Copper tubing (32' out: 17' ins.)

Supplied by Owner

Labor.	\$ 134.69
1" Corporation	\$ 12.06
1" Curb Stop	\$ 28.42
1 Caldwell Stop Box, complete.	\$ 16.75
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter Cplg. @ 2.50 ea.	\$ 5.00
6" x 1" Service Saddle	\$ 15.62
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
St. cut: 13' x 3' Warr. @ 1.78' + 5.00\$	28.14
13' x 3' Warr. @ 1.78' + 5.00\$	28.14
Side. cut: 8' x 3' Gravel.	\$ M.C.
Turn On Charge.	\$ 5.00
	\$ 331.82