

Tel. 999-2827

2 Washburn St.

86

August 10, 1978

#29673

N. B. Fish Products

s.s.#2 Washburn St., E. x Belle Ave.

Please install 1" copper service to supply office bldg. Meter in bldg. above floor. Service from Washburn St. Additional service.

Measures of 1" Curb Stop:

E. x E line Belleville Ave.	473.3 Ft.
N. x S line Washburn St.	7.7 ft.
W. x E line Bldg.	7.3 ft.
N. x N line Bldg.	7.7 ft.

Main is 14 ft. N x S line Washburn St.

Work done Aug. 14, 1978

17 ft. - 1" Copper tubing (14' out: 3' ins.)
by Owner

Labor.	\$	67.34
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor use: 1 hr.	\$	6.00
St. cut: 7' x 3' Warr. @ 1.78' +5.--		17.46
Side. cut: 8' x 3' Blacktop @ 2.00 SY		5.34
Turn on charge.	\$	5.00
	\$	<u>201.37</u>