

992-4912

26 Stephen St.

September 14, 1978

#29680

David J. Rebello (Mr. Donut)

N.W. cor. Acushnet Ave. & Herson St.

Please install 1" copper service to supply
Donut shop. Service from Acushnet Ave. - Meter
~~in pit on taker's land.~~ Lay with drain.
in bldg. above floor.

Measures of 1" Curb Stop:

N x N line Herson St.	42.7 ft.
E x W line Acushnet Ave.	6.3 ft.
N x S line Bldg.	19.8 ft.
E x E line Bldg.	45.4 ft.

Main is 18 ft. E x W line.
Work done Oct. 11, 1978

58 ft. - 1" Copper tubing by Owner
(18' out: 40' ins.)

Labor.	\$	67.92
1" Corporation	\$	12.06
1" Curb Stop	\$	28.42
1 Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter Cplg. @ 2.50 ea.	\$	5.00
Loader use: one hour @ 7.00 hr.	\$	7.00
Turn on charge.	\$	5.00
Laid with Drain		
	\$	166.15